Name of Work: Improvements to Parks in Coffee board layout Ward No - 07 Byatarayanapura

Date of Measurement :

Detailed Measurements

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
20	Supply and fixing of childern Multi Play Equipment with curved silde, tunnel and side panels : Upright structural posts of height 2.2m, 2.4m are to be HOT DIP Galvanized steel with a 114mm OD and 2.2mm (wall) thickness of the tubing.The poles are welded on to a base plate made from steel with 114mm inner diameter. Deck of size 1.45 x 1.45m,Impending stairs of size 0.80m x 0.60m and 1.05 m x 0.68 m are fabricated from 2mm perforated solid punched steel along with a curved Slide of size 1.7m x 1.8m x 1.2m Coupled with the tunnel are made of super thick plasticwhich shelle be animated and rotationally molded from antistatic, copolymer, virgin((LLDPE) which is UV stabilized with color molded in and minimum thickness of 6 -8mm. Unit consist of Deck of size 1.45 x 1.45m and Staircase of size 1.74 m x 1.32 m along with Triple Slide of size 3.95m x 2.93m x 1.80m with stairs, Plastic Components[super thick plastic] shall be animated and shall be rotationally molded from antistatic, copolymer, virgin linear low density UV stabilized polyethylene, with color molded in and minimum thickness of 6 -8mm.Roof of size 2.00m x 1.78m, Spiral tube Slide of size 3.2 m x 1.82mx 2.7m along with Monkey loop climber 1.87m x 1.15m x 0.6m which has thickness of 48 mm curved bar supports are all robotic welded fabricated from 32 O.D. GI pipes for the outer pipes and 25mm O.D. Also consisting of Deck of size 1.45 x 1.45m Plastic Components shall be animated and shall be rotationally molded from antistatic, copolymer, virgin linear low density UV stabilized polyethylene, with color molded in and minimum thickness of 6 -8mm.The rates are to be inclusive of								
	Coffee board Park								
		1				1.00			
					Present Qty	**1.00**	**Each**	**3822000.00**	**3822000.00**

Contractor

Assistant Engineer
19/1/21

Asst. Executive Engineer
19/1/21

Asst. Executive Engineer,
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Name of Work: Improvements to Parks in Coffee board layout Ward No - 07 Byatarayanapura

Date of Measurement :

Detailed Measurements

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
21	Supply and fixing of childern Play Equipment Fiero A Swing : Shaped structural posts of height 2.31 m are to be schedule HOT DIP Galvanized steel with a 114mm OD and 2.2mm (wall) thickness of the tubing. Plastic Components such as swing seats [super thick plastic] shall be animated and shall be rotationally molded from antistatic, copolymer, virgin linear low density UV stabilized polyethylene, with color molded in and minimum thickness of 6 - 8mm. The rates are to be inclusive of supply and installation at site. Inclusive of All Taxes and Transportation Charges (Data approved rate)								
	Coffee board Park								
		1				1.00			
					Present Qty	**1.00**	**Each**	**127400.00**	**127400.00**

Contractor

Assistant Engineer
19/1/21

Asst. Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Name of Work: Improvements to Parks in Coffee board layout Ward No - 07 Byatarayanapura

Date of Measurement :

Detailed Measurements

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
22	Supply and fixing of childern Play Equipment Two seater seesaw : The See Saw consists of 2 poles of Dia 114mm and thickness of 2.5mm which balances the horizontal rod at the center which is of size 3110 mm length and Dia 114 mm. It consists of 2 seats which is made of LLDPE virgin plastic of size 305mm X 213 mm X 125 mm. The rates are to be inclusive of supply and installation at site. Inclusive of All Taxes and Transportation Charges (Data approved rate)								
	Coffee board Park					1.00			
		1							
	Present Qty					**1.00**	**Each**	**95000.00**	**95000.00**
						Total			**9977877.72**
						GST 12%			**129838.53**
						Grand Total			**10107716.24**

Contractor

Assistant Engineer
19/1/21

Asst. Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92